



**WORK COMPLETED**

- ✓ Cut Doors Into the Existing Gym Walls
- ✓ Completed Underground Plumbing
- ✓ Completed Underground Electrical
- ✓ Erected West End Balloon Frame Wall Sections
- ✓ Framed Vestibule Walls & Erected on Site
- ✓ Continued to Panelize Walls at WB Shop
- ✓ Began To Set Up Lower Bathroom Floors



Electrical & Plumbing Underground

**PROJECTED WORK**

- Set Up & Pour Lower Bathroom Floors
- Set Up & Pour Storage Room Floors
- Build & Erect Lower Bathroom Walls
- Erect Storage Room Floor Joists
- Sheath Storage Room Floor
- Sheath West Drywall Wall



Doors Cut Into Existing Gym

<u>PROJECT SCHEDULE</u>	<u>DATES</u>
Project Commencement	2/23/2026
Calendar Days from Commencement	54
Calendar Days Remaining to Completion	132
Work Days Impacted by Weather	6
Work Days Impacted by Scope Change	0
Project Completion Date	8/28/2026

Mon 4/20	Tue 4/21	Wed 4/22	Thu 4/23	Fri 4/24
61°   45°F	81°   44°F	85°   60°F	80°   53°F	63°   42°F
0 in	0 in	0 in	0.35 in	0 in



Door Cut Into Existing Gym

Superintendent: Ryan Denner  
Project Manager: Casey Stadler